

Advance Stores Company, Inc.
Design & Construction Department
Sherry Thompson
5008 Airport Road, NW
Roanoke, Virginia 24012
Direct 540-561-3423
Fax 540-561-3430

MEMORANDUM

To:						
From:	Advance Auto Parts – Construction Department Sherry Thompson					
Re:	HVAC Startup & Certification Procedures					
Date:	HVAC Startup & Certification Procedures					
1. The Advance Auto Parts Construction Project Manager will provide you the Developer/Contractor with three (3) copies of the RTU Startup Report to be filled out one for each unit and returned to the below contact information.						
2. The contractor's HVAC sub-contractor shall <u>complete each form</u> in its entirety. During initial startup, the contractor shall record actual nameplate data, along with actual unit operational data. One (1) RTU report shall be completed for each unit.						
3. The sub-contractor which installed the HVAC units should obtain a report from an "Independent' Test and Balance Company that is either a member of the Associated Air Balance Council or the National Environmental Balancing Bureau Certifying that the HVAC is in conformity with the manufacturer's performance standards.						
ALL REPORTS SH	IALL BE SUBMITTED TO:					
Email: Email:	CPC CM					
Fax Number: 540-561-3430 Mail Original Copies to: Advance Auto Parts - 5008 Airport Road NW – Roanoke, VA 24012						



Design and Construction Departments Advance Stores Company, Incorporated 5008 Airport Road, NW Roanoke, VA 24012 P. O. Box 2710 Roanoke, VA 24001

Direct 540-561-3423 Fax 540-561-3430

ADVANCE AUTO PARTS RTU START-UP REPORT

Location:		Effective Date:		
Unit No	from plans)	Name Plate Data		
Type System		Evap/Indoor Fan	HP AMPS	
Unit Model No		Cond/Outdoor Fan	HP AMPS	
Comp #1 Serial #		Compressor	AMPS (F	LA)
Comp #2 Serial #		Outdoor Fan F	Running AMPS	_ ,
Indoor Fan Running AMPS		Belt Tension Chk & Ad		
Outdoor	deg. Fahrenhe	it DB		
Outdoordeg.	Fahrenheit DB	deg. F	ahrenheit WB	
COOLING				
Discharge Pressure				
Compressor #1	PSIG	Compressor #2	PSIG	
Suction Pressure				
Compressor #1	PSIG	Compressor #2	PSIG	
Candanaar Cail				
Condenser Coil *Entering Airdeg.	Enhranhait DP			
*Leaving Airdeg.				
Leaving Airdeg.	raniennen DB			
Evaporator Coil				
*Entering Airdeg.	Fahrenheit DB (M	leasure Mixed Air Tempe	erature)	
*Leaving Airdeg.	Fahrenheit DB (In	nmediately Upstream of	Coil)	
		, .,	,	
Leaving Airdeg.	Fahrenheit DB			
O.A.Damper%				
NOTE: *COMPRESSOR NE	EDS TO BE ON H	HEATING		
Verify LP conversion made, if require	d ()			
Heat exchanger checked, no problem	1S ()	First Stage ()	Second Stage	
*Entering Airdeg.	Fahrenheit DB	(Measure mixed air ter	mperature entering	
		Evap/indoor coil)		
*Looving Air	Enhronhoit DD			
*Leaving Airdeg.	ranrenneit DB			
NOTE: *HEAT NEEDS TO E	BF ON			
.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	0/1			
MECHANICAL CONTRACTOR'S ST	ART-UP TECHNIC	CIAN:		
(Required Prior to Submittal)	D	ATE:		