

01-25-10: Qdoba 20 E Chicago, Chicago, Illinois

#2 - Notes and Addendum to be incorporated into your proposals:

Please read comments below and incorporate in to your bid numbers:

Carpentry

1. Sheet A130 – Move each of the ceiling beams 6” towards each other
2. Sheet A200/ Dtl D2 – 20x 20 Prata (4ea) on wall across from service line
3. Sheet A200/ Dtl 2 – Community Board in RR hall
4. Sheet A200/ Dtl C1 – Spice Rack has been deleted (millwork)
5. Sheet A200/ Dtl C1 – Soda station chase wall will not have slat wall installed
6. Sheet A200/ Dtl C1 – Brand wall to be located between soda station and storefront
7. Sheet A500 – Service line wall should be 233”, is currently shown @ 245” (Sheet A500/ Dtl C1 show incorrect service wall detail), Plan is shown @ correct length

Plumbing

1. Sheet G001/ responsibility schedule – Water Heater furnished by Qdoba, installed by Plumber.
2. Sheet K2/ Plumbing Schedule – outlets for Items 705 & 715 should be @ 18”A.F.F. (mounted with-in cabinet)
3. Sheet P2.0 – add floor drain @ ice machine in prep area
4. Noritz tank-less water heaters are supplied by Tundra Specialties, Joel White (800) 447-4941 x128 – provided by Qdoba, installed by Plumber.

Electrical

1. Sheet A300/ RR Fixture Scheduled – “L” is provide by owner, installed by E.C. & “M” is provide by E.C., installed by E.C
2. Sheet K3/ Electrical Schedule – outlets for Items 705, 710 & 715 should be @ 18”A.F.F.